

ID	Task Name	Duration	Start	Finish	Feb	Mar	Apr	May	Jun	Jul	Aug
1	ETHANOL CONTROL BUILDING	79 days	Mon 3/19/07	Thu 7/19/07							
2	GENERAL REQUIREMENTS	72 days	Mon 3/19/07	Mon 7/9/07							
3	Notice to Proceed	0 days	Mon 3/19/07	Mon 3/19/07							
4	Mobilization, Bonds, Permits	7 days	Mon 3/19/07	Wed 3/28/07							
5	Temporary Utilities	65 days	Wed 3/28/07	Mon 7/9/07							
6	EXCAVATION AND SITEWORK	6 days	Wed 3/28/07	Fri 4/6/07							
7	Site Layout	1 day	Wed 3/28/07	Thu 3/29/07							
8	Building Pad and Fill	5 days	Thu 3/29/07	Fri 4/6/07							
9	BUILDING CONCRETE	19 days	Fri 4/6/07	Mon 5/7/07							
10	Reinforcing Steel and Anchor Bolts	3 days	Fri 4/6/07	Wed 4/11/07							
11	Electrical Ground Wire in Footing	1 day	Wed 4/11/07	Thu 4/12/07							
12	Concrete Footings	4 days	Thu 4/12/07	Wed 4/18/07							
13	Concrete Foundation	4 days	Thu 4/19/07	Wed 4/25/07							
14	Insulate Insulation Foundation	1 day	Wed 4/25/07	Thu 4/26/07							
15	Backfill and Grading	2 days	Thu 4/26/07	Mon 4/30/07							
16	Plumbing Under Slab Rough-in	2 days	Mon 4/30/07	Wed 5/2/07							
17	Electrical Under Slab Rough-in	2 days	Mon 4/30/07	Wed 5/2/07							
18	Fine Grade	1 day	Wed 5/2/07	Thu 5/3/07							
19	Concrete Floors	1 day	Fri 5/4/07	Mon 5/7/07							
20	BUILDING CONCRETE COMPLETE	0 days	Mon 5/7/07	Mon 5/7/07							
21	METAL BUILDING CONSTRUCTION	21 days	Mon 5/7/07	Fri 6/8/07							
22	Metal Building Package Delivery	1 day	Mon 5/7/07	Tue 5/8/07							
23	Metal Building Erection	19 days	Tue 5/8/07	Thu 6/7/07							
24	Install Windows	1 day	Thu 6/7/07	Fri 6/8/07							
25	BUILDING ERECTION COMPLETE	0 days	Fri 6/8/07	Fri 6/8/07							
26	BUILDING ROUGH-IN	7 days	Fri 6/8/07	Tue 6/19/07							
27	Install Hollow Metal Door Frames	2 days	Fri 6/8/07	Tue 6/12/07							
28	Install Store Front Windows	1 day	Fri 6/8/07	Mon 6/11/07							
29	Plumbing Rough-in	5 days	Fri 6/8/07	Fri 6/15/07							
30	HVAC Rough-in	5 days	Fri 6/8/07	Fri 6/15/07							
31	Electrical Rough-in	5 days	Fri 6/8/07	Fri 6/15/07							
32	Batt Insulation	2 days	Fri 6/15/07	Tue 6/19/07							
33	BUILDING ROUGH-IN COMPLETE	0 days	Tue 6/19/07	Tue 6/19/07							
34	OUTSIDE CONSTRUCTION	13 days	Fri 6/8/07	Thu 6/28/07							
35	Site Drainage Systems	5 days	Fri 6/8/07	Fri 6/15/07							
36	Electrical Service	3 days	Fri 6/15/07	Wed 6/20/07							
37	Water and Sewer Hook-up	3 days	Fri 6/15/07	Wed 6/20/07							
38	Outside Grading	5 days	Thu 6/21/07	Thu 6/28/07							
39	FINISHES AND FIXTURES	11 days	Tue 6/19/07	Fri 7/6/07							
40	Block Wall Partitions	5 days	Tue 6/19/07	Wed 6/27/07							
41	Paint	3 days	Wed 6/27/07	Mon 7/2/07							
42	Ceiling Tile	2 days	Mon 7/2/07	Thu 7/5/07							
43	Install Door Finish Hardware	1 day	Thu 7/5/07	Fri 7/6/07							
44	Plumb Trim	2 days	Mon 7/2/07	Thu 7/5/07							
45	HVAC Trim	2 days	Mon 7/2/07	Thu 7/5/07							
46	Electrical Trim	2 days	Mon 7/2/07	Thu 7/5/07							
47	Final Cleaning	1 day	Thu 7/5/07	Fri 7/6/07							
48	SUBSTANTIAL COMPLETION INSPECTION	0 days	Fri 7/6/07	Fri 7/6/07							
49	PROJECT FINALIZATION	8 days	Mon 7/9/07	Thu 7/19/07							
50	Punch List Items	5 days	Mon 7/9/07	Mon 7/16/07							
51	Demobilization	1 day	Mon 7/16/07	Tue 7/17/07							
52	O. & M. Manuals and As-built Drawings	2 days	Tue 7/17/07	Thu 7/19/07							
53	Occupancy Permits	2 days	Tue 7/17/07	Thu 7/19/07							
54	Building Acceptance and Completion	0 days	Thu 7/19/07	Thu 7/19/07							

Project: Jones Construction- Renova
Date: Wed 3/14/07

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone