

ID	Task Name	Duration	Start	Finish	2007											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
1	ETHANOL CONTROL BUILDING	137.78 days	Thu 2/22/07	Tue 9/25/07	[Summary bar from Feb to Sep]											
2	GENERAL REQUIREMENTS	80 days	Thu 4/12/07	Wed 8/15/07	[Summary bar from Apr to Aug]											
3	Notice to Proceed	0 days	Thu 4/12/07	Thu 4/12/07	[Milestone diamond at 4/12]											
4	Mobilization, Bonds, Permits	15 days	Thu 4/12/07	Fri 5/4/07	[Task bar from 4/12 to 5/4]											
5	Temporary Utilities	65 days	Fri 5/4/07	Wed 8/15/07	[Task bar from 5/4 to 8/15]											
6	EXCAVATION AND SITEWORK	6 days	Mon 5/14/07	Tue 5/22/07	[Task bar from 5/14 to 5/22]											
7	Site Layout	1 day	Mon 5/14/07	Mon 5/14/07	[Task bar at 5/14]											
8	Building Pad and Fill	5 days	Tue 5/15/07	Tue 5/22/07	[Task bar from 5/15 to 5/22]											
9	BUILDING CONCRETE	20 days	Tue 5/22/07	Fri 6/22/07	[Task bar from 5/22 to 6/22]											
10	Reinforcing Steel and Anchor Bolts	3 days	Tue 5/22/07	Fri 5/25/07	[Task bar from 5/22 to 5/25]											
11	Electrical Ground Wire in Footing	1 day	Fri 5/25/07	Tue 5/29/07	[Task bar at 5/25]											
12	Concrete Footings	4 days	Wed 5/30/07	Tue 6/5/07	[Task bar from 5/30 to 6/5]											
13	Concrete Foundation	4 days	Tue 6/5/07	Mon 6/11/07	[Task bar from 6/5 to 6/11]											
14	Insulate Insulation Foundation	1 day	Mon 6/11/07	Tue 6/12/07	[Task bar at 6/11]											
15	Backfill and Grading	2 days	Tue 6/12/07	Fri 6/15/07	[Task bar from 6/12 to 6/15]											
16	Plumbing Under Slab Rough-in	2 days	Fri 6/15/07	Tue 6/19/07	[Task bar from 6/15 to 6/19]											
17	Electrical Under Slab Rough-in	2 days	Fri 6/15/07	Tue 6/19/07	[Task bar from 6/15 to 6/19]											
18	Fine Grade	1 day	Tue 6/19/07	Wed 6/20/07	[Task bar at 6/19]											
19	Concrete Floors	2 days	Wed 6/20/07	Fri 6/22/07	[Task bar from 6/20 to 6/22]											
20	BUILDING CONCRETE COMPLETE	0 days	Fri 6/22/07	Fri 6/22/07	[Milestone diamond at 6/22]											
21	METAL BUILDING CONSTRUCTION	21 days	Mon 7/2/07	Thu 8/2/07	[Task bar from 7/2 to 8/2]											
22	Metal Building Package Delivery	1 day	Mon 7/2/07	Mon 7/2/07	[Task bar at 7/2]											
23	Metal Building Erection	19 days	Tue 7/3/07	Wed 8/1/07	[Task bar from 7/3 to 8/1]											
24	Install Windows	1 day	Wed 8/1/07	Thu 8/2/07	[Task bar at 8/1]											
25	BUILDING ERECTION COMPLETE	0 days	Thu 8/2/07	Thu 8/2/07	[Milestone diamond at 8/2]											
26	BUILDING ROUGH-IN	12 days	Fri 8/3/07	Wed 8/22/07	[Task bar from 8/3 to 8/22]											
27	Install Hollow Metal Door Frames	2 days	Fri 8/3/07	Tue 8/7/07	[Task bar from 8/3 to 8/7]											
28	Install Store Front Windows	1 day	Fri 8/3/07	Mon 8/6/07	[Task bar at 8/3]											
29	Plumbing Rough-in	10 days	Fri 8/3/07	Fri 8/17/07	[Task bar from 8/3 to 8/17]											
30	HVAC Rough-in	10 days	Fri 8/3/07	Fri 8/17/07	[Task bar from 8/3 to 8/17]											
31	Electrical Rough-in	10 days	Fri 8/3/07	Fri 8/17/07	[Task bar from 8/3 to 8/17]											
32	Batt Insulation	2 days	Mon 8/20/07	Wed 8/22/07	[Task bar from 8/20 to 8/22]											
33	BUILDING ROUGH-IN COMPLETE	0 days	Wed 8/22/07	Wed 8/22/07	[Milestone diamond at 8/22]											
34	OUTSIDE CONSTRUCTION	8 days	Thu 2/22/07	Tue 3/6/07	[Task bar from 2/22 to 3/6]											
38	FINISHES AND FIXTURES	13 days	Wed 8/22/07	Tue 9/11/07	[Task bar from 8/22 to 9/11]											
39	Block Wall Partitions	7 days	Wed 8/22/07	Fri 8/31/07	[Task bar from 8/22 to 8/31]											
40	Paint	3 days	Fri 8/31/07	Thu 9/6/07	[Task bar from 8/31 to 9/6]											
41	Ceiling Tile	2 days	Thu 9/6/07	Mon 9/10/07	[Task bar from 9/6 to 9/10]											
42	Install Door Finish Hardware	1 day	Mon 9/10/07	Tue 9/11/07	[Task bar at 9/10]											
43	Plumb Trim	2 days	Thu 9/6/07	Mon 9/10/07	[Task bar from 9/6 to 9/10]											
44	HVAC Trim	2 days	Thu 9/6/07	Mon 9/10/07	[Task bar from 9/6 to 9/10]											
45	Electrical Trim	2 days	Thu 9/6/07	Mon 9/10/07	[Task bar from 9/6 to 9/10]											
46	Final Cleaning	1 day	Mon 9/10/07	Tue 9/11/07	[Task bar at 9/10]											
47	SUBSTANTIAL COMPLETION INSPECTION	0 days	Tue 9/11/07	Tue 9/11/07	[Milestone diamond at 9/11]											
48	PROJECT FINALIZATION	9 days	Tue 9/11/07	Tue 9/25/07	[Task bar from 9/11 to 9/25]											
49	Punch List Items	5 days	Tue 9/11/07	Tue 9/18/07	[Task bar from 9/11 to 9/18]											
50	Demobilization	1 day	Tue 9/18/07	Wed 9/19/07	[Task bar at 9/18]											
51	O. & M. Manuals and As-built Drawings	2 days	Thu 9/20/07	Mon 9/24/07	[Task bar from 9/20 to 9/24]											
52	Occupancy Permits	2 days	Thu 9/20/07	Mon 9/24/07	[Task bar from 9/20 to 9/24]											
53	Building Acceptance and Completion	1 day	Mon 9/24/07	Tue 9/25/07	[Task bar at 9/24]											